KARIN KOMERC MD DOO
Broj 01/230024484
Datum 01.06.2023.
VETERNIK

karin komerc md doo
PROIZVODNJA - IZGRADNJA - TRGOVINA
Živorada Petrovića 8, 21203 Veternik
tel./fax: 021/823-800, 823-801, e-mail: office@karinmd.com; www.karinmd.com
PIB: 103726184, Matični broj: 20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Živorada Petrovića 8, Veternik	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

1. Privremena situacija 834-823-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Aneks br.8: Naš broj: 01/230019198 od 25.05.2023 Br. Naručioca: 2022-ERGS-XSTL-ZY-002-08 od 25.05.2023.

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**249.913,09 USD**	**0,00**	**249.913,09 USD**
Izvedeno ukupno:	**93.840,54 USD**	**0,00 USD**	**93.840,54 USD**
Izvedeno u prethodnim:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj:	93.840,54 USD	0,00 USD	93.840,54 USD
Izvedeno ukupno po stopi 0%:	**93.840,54 USD**	**0,00 USD**	**93.840,54 USD**
Izvedeno u prethodnim po stopi 0%:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj po stopi 0%:	93.840,54 USD	0,00 USD	93.840,54 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRŽAVANJE po svim -5,00%	4.692,03 USD	0,00 USD	4.692,03 USD
ZADRŽAVANJE po prethodnim 0,00%	0,00 USD	0,00 USD	0,00 USD
ZADRŽAVANJE po ovoj -5,00%	4.692,03 USD	0,00 USD	4.692,03 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	89.148,51 USD	0,00 USD	89.148,51 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: OSAMDESETDEVETHILJADASTOČETRDESETOSAM i 51/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum: 14.07.2023.

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Additional works on Power Supply, Roads Traffic and Mechanical installations - Annex no.8 - Dodatni radovi na napajanjima,saobraćajnim putevima i mašinskim instalacijama - Aneks br.8

9NA. Power Supply/Napajanje

8-F 27	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 20KV at km 179+395 / 20KV na km 179+395	kompl	41.794,09	1,00	41.794,09	1,00	41.794,09	1,00	41.794,09	
8-F 43	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 1KV at km 179+395 / 1KV na km 179+395	kompl	9.528,36	1,00	9.528,36	1,00	9.528,36	1,00	9.528,36	
8-F 44	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 1KV at km 179+395, Petra Popovića Age Street / 1KV na km 179+395, ulica Petra Popovića Age	kompl	4.713,03	1,00	4.713,03	1,00	4.713,03	1,00	4.713,03	
8-F 45	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 1KV at km 179+395, Proleterskih brigada Street / 1KV na km 179+395, ulica Proleterskih brigada	kompl	10.330,82	1,00	10.330,82	1,00	10.330,82	1,00	10.330,82	
8-F 46	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 1KV at km 180+970 / 1KV na km 180+970	kompl	27.474,24	1,00	27.474,24	1,00	27.474,24	1,00	27.474,24	
8-F 48	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 20KV at km 166+000 / 20KV na km 166+000	kompl	19.220,71	1,00	19.220,71	0,00	0,00	0,00	0,00	
8-F 49	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 20KV at km 166+600 / 20KV na km 166+600	kompl	20.976,53	1,00	20.976,53	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
8-F 50	The additional works of the Relocation and protection of electric power infrastructure in the section of Km166+000-Km180+970 / Dodatni radovi na izmeštanju i zaštiti elektroenergetske infrastrukture na deonici Km166+000-Km180+970 20KV at km 167+550 / 20KV na km 167+550	kompl	16.290,21	1,00	16.290,21	0,00	0,00	0,00	0,00	
	Power Supply/Napajanje - ukupno				**150.327,99**		**93.840,54**		**93.840,54**	

13NA. Mechanical installations and work/ Mašinske instalacije i rad

8-Q-A 1	The additional works of the relocation and protection work of 4 gas/oil pipeline / Dodatni radovi na izmeštanju i zaštiti 4 gasovoda Gas pipe at Km147+253 / Gasovod na Km147+253	kompl	10.081,51	1,00	10.081,51	0,00	0,00	0,00	0,00	
8-Q-A 2	The additional works of the relocation and protection work of 4 gas/oil pipeline / Dodatni radovi na izmeštanju i zaštiti 4 gasovoda Gas pipe at Km184+451.54 / Gasovod na Km184+451.54	kompl	11.300,76	1,00	11.300,76	0,00	0,00	0,00	0,00	
8-Q-A 3	The additional works of the relocation and protection work of 4 gas/oil pipeline / Dodatni radovi na izmeštanju i zaštiti 4 gasovoda Oil pipe at Km184+452.34 / Naftovod na Km184+452.34	kompl	11.300,76	1,00	11.300,76	0,00	0,00	0,00	0,00	
8-Q-A 4	The additional works of the relocation and protection work of 4 gas/oil pipeline / Dodatni radovi na izmeštanju i zaštiti 4 gasovoda Oil pipe at Km184+453.14 / Naftovod na Km184+453.14	kompl	18.879,62	1,00	18.879,62	0,00	0,00	0,00	0,00	
Mechanical installations and work/ Mašinske instalacije i rad - ukupno					**51.562,65**		**0,00**		**0,00**	

14NA. Roads Traffic Signalization and Equipment/Saobracajna signalizacija i oprema na putevima

8-D	Traffic Signs for the temporary deviation road at Km168+690 / Saobrac?ajni znakovi za put privremene devijacije na Km168+690	kompl	48.022,45	1,00	48.022,45	0,00	0,00	0,00	0,00	
Roads Traffic Signalization and Equipment/Saobracajna signalizacija i oprema na putevima - ukupno					**48.022,45**		**0,00**		**0,00**	

Ukupno :					**249.913,09**		**93.840,54**		**93.840,54**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-823-2023-1	Additional works on Power Supply, Roads Traffic and Mechanical installations - Annex no.8 - Dodatni radovi na napajanjima,saobracajnim putevima i masinskim instalacijama - Aneks br 8	93.840,54	93.840,54
9NA.	Power Supply/Napajanje	93.840,54	93.840,54
13NA.	Mechanical installations and work/ Mašinske instalacije i rad		
14NA.	Roads Traffic Signalization and Equipment/Saobrac´ajna signalizacija i oprema na putevima		
Ukupno:		93.840,54	93.840,54

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRŽAVANJE	4.692,03	0,00	4.692,03

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	93.840,54	0,00	93.840,54	93.840,54	0,00	93.840,54
Ukupno (USD):	93.840,54	0,00	93.840,54	93.840,54	0,00	93.840,54